Hometown Plumbing Co.

18 Front St, Riverton, VA 23992 | (804) 555-0173

SERVICE INVOICE
No. HP-7781
Date: 2026-10-20

Customer	Thomas Wright
Vehicle / Property	702 Cobblestone Way, Riverton, VA - Upstairs hall bathroom

#	Description	Qty	Unit	Unit price	Amount
1	Pull toilet, replace wax ring seal	1	ea	$225.00	$225.00
2	Replace closet flange (corroded)	1	ea	$145.00	$145.00
	TOTAL				**$370.00**

Notes / Findings

FINDINGS: Toilet wax ring seal failed; water has been escaping at the base of the toilet during each flush. Dark staining on subfloor, delaminated plywood, and established mold growth under the tile indicate the leak has been going on for an extended period - likely several months. No burst or ruptured supply piping found; supply line and shutoff valve in good condition.

Prices valid 30 days. Hidden damage may require a supplement. Payment is the responsibility of the customer unless the insurer has authorized direct payment in writing.